Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
Item No. 212	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square /rectangular / polygon in plan including cost of all materials, labour complete as per specification and directions of the Engineer in charge.(Head Room)									
	Item Not Operated									
Item No. 213	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones hammer dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge									
	Item Not Operated									
Item No. 214	Providing ruled pointing to coursed stone masonry with cement mortar 1:3 , 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials,labour,curing complete as per specification and directions of the Engineer in charge									
	Item Not Operated									
Item No. 215	Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, jamb closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications and directions of the Engineer in charge									
	RA Bill 5									
	Measurements taken on									
	Health Building									
	Solid Block Masonary Work									
	Ground Floor									
	Horizontal Grid									
	Along Grid 2	1	1	14.99		2.7	40.47	Sqm		
	Along Grid 3&4	1	1	12.74		2.7	34.40	Sqm		
	Along Grid 5	1	1	9.84		2.7	26.57	Sqm		
	Along Grid 7	1	1	18.24		2.7	49.25	Sqm		
	Vertical Grid									
	Along Grid A	1	1	10.06		2.7	27.17	Sqm		
	Along Grid C	1	1	4.40		2.7	11.88	Sqm		
		1	1	4.40		2.85	12.54	Sqm		
	Between Grid C & D	2	1	4.40		2.85	25.08	Sqm		
	Along Grid D	1	1	4.40		2.7	11.88	Sqm		
	Along Grid E	1	1	3.90		2.7	10.53	Sqm		
		1	1	4.40		2.85	12.54	Sqm		
	Along grid F	1	1	2.95		2.7	7.97	Sqm		
	Along grid G	1	1	2.95		2.7	7.97	Sqm		
		1	1	2.96		2.7	8.00	Sqm		
	Along grid H	1	1	10.06		2.7	27.17	Sqm		
	D	-3	1	1.20		2.1	-7.56	Sqm		
	D1	-2	1	0.90		2.1	-3.78	Sqm		
	W	-1	1	1.80		1.2	-2.16	Sqm		
	W1	-8	1	1.20		1.35	-12.96	Sqm		
	V	-10	1	0.60		0.45	-2.70	Sqm		
	Lift Door	-1	1	0.90		2.1	-1.89	Sqm		
				Total Executed Qty			**282.37**	Nos	**994.81**	**2,80,899.81**
				Schedule B Quantity			**259.06**	Nos		
Item No. 216	Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, jamb closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour									
	RA BILL 5									
	Measurements taken on									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Solid Block Masonary Work at Health Building									
	First Floor									
	Horizontal Grid									
	Along Grid 2	1	1	18.29		2.7	49.38	Sqm		
	Along Grid 3&4	1	1	12.74		2.7	34.40	Sqm		
	Along Grid 5	1	1	18.44		2.7	49.79	Sqm		
	Along Grid 7	1	1	18.24		2.7	49.25	Sqm		
	Vertical Grid									
	Along Grid A	1	1	10.06		2.7	27.17	Sqm		
	Along Grid B	1	1	4.40		2.7	11.88	Sqm		
	Along Grid C	1	1	4.40		2.7	11.88	Sqm		
	Between Grid C & D	2	1	4.40		2.7	23.76	Sqm		
	Along Grid D	1	1	4.40		2.7	11.88	Sqm		
	Along Grid E	1	1	3.90		2.7	10.53	Sqm		
	Along grid F	1	1	2.95		2.7	7.97	Sqm		
	Along grid G	1	1	3.90		2.7	10.53	Sqm		
		1	1	2.96		2.7	8.00	Sqm		
	Along grid H	1	1	10.06		2.7	27.17	Sqm		
	D	-1	1	1.20		2.1	-2.52	Sqm		
	D1	-6	1	0.90		2.1	-11.34	Sqm		
	W1	-15	1	1.20		1.35	-24.30	Sqm		
	V	-8	1	0.60		0.45	-2.16	Sqm		
	Lift Door	-1	1	0.90		2.1	-1.89	Sqm		
	Wall Above front Canopy									
	along Length	1	1	5.95		0.5	2.98	Sqm		
	Along Breadth	2	1	2.00		0.5	2.00	Sqm		
					Total Executed Qty		**296.36**	Nos	**1,032.99**	**3,06,131.45**
					Schedule B Quantity		**270.96**	Nos		
Item No. 217	Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, jamb closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour									
	RA BILL 5									
	Measurements taken on									
	Solid Block Masonary Work at Health Building									
	Second Floor									
	Horizontal Grid									
	Along Grid 2	1	1	18.29		2.7	49.38	Sqm		
	Along Grid 3&4	1	1	12.74		2.7	34.40	Sqm		
	Along Grid 5	1	1	18.44		2.7	49.79	Sqm		
	Along Grid 7	1	1	18.24		2.7	49.25	Sqm		
	Vertical Grid									
	Along Grid A	1	1	10.06		2.7	27.17	Sqm		
	Along Grid B	1	1	4.40		2.7	11.88	Sqm		
	Between Grid C & D	2	1	4.40		2.85	25.08	Sqm		
	Along Grid D	1	1	4.40		2.7	11.88	Sqm		
	Along Grid E	1	1	3.90		2.7	10.53	Sqm		
	Along grid F	1	1	2.95		2.7	7.97	Sqm		
	Along grid G	1	1	3.90		2.7	10.53	Sqm		
		1	1	2.96		2.7	8.00	Sqm		
	Along grid H	1	1	10.06		2.7	27.17	Sqm		
	D	-2	1	1.20		2.1	-5.04	Sqm		
	D1	-4	1	0.90		2.1	-7.56	Sqm		
	W1	-15	1	1.20		1.35	-24.30	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	V	-10	1	0.60		0.45	-2.70	Sqm		
	Lift Door	-1	1	0.90		2.1	-1.89	Sqm		
						Total Executed Qty	**281.54**	Nos	**1,071.17**	**3,01,576.39**
						Schedule B Quantity	**260.45**	Nos		
Item No. 218	Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, jamb closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour									
	RA BILL 5									
	Measurements taken on									
	Solid Block Masonary Work at Health Building									
	Terrace Floor									
	Parapet Wall									
	Along Grid 2	1	1	18.29		1.0	18.29	Sqm		
	Along Grid 7	1	1	18.24		1.0	18.24	Sqm		
	Along Grid A	1	1	10.06		1.0	10.06	Sqm		
	Along grid H	1	1	10.06		1.0	10.06	Sqm		
	Parapet above Headroom and Lift Machine Room									
	Along Length	2	1	6.40		0.45	5.76	Sqm		
	Along Breadth	2	1	4.10		0.45	3.69	Sqm		
	Head Room									
	Along Length	2	1	2.25		4.05	18.23	Sqm		
	Along Breadth	2	1	3.20		4.05	25.92	Sqm		
	Door	-1	1	0.75		2.1	-1.58	Sqm		
	Lift machine Room									
	wall upto Lift platform Slab									
	Along Length	1	1	3.25		0.9	2.93	Sqm		
		1	1	0.80		0.9	0.72	Sqm		
	Along Breadth	1	1	3.20		0.9	2.88	Sqm		
		1	1	3.65		0.9	3.29	Sqm		
	wall above Lift platform Slab upto Roof slab									
	Along Length	2	1	3.25		2.1	13.65	Sqm		
	Along Breadth	1	1	3.65		2.1	7.67	Sqm		
	Door	-1	1	0.90		2.1	-1.89	Sqm		
						Total Executed Qty	**137.91**	Mtr		
						Schedule B Quantity	**39.37**	Mtr		
						Quantity Upto 125%	**49.21**	Mtr	**1,109.34**	**54,593.57**
						Quantity Above 125%	**88.70**	Mtr	**1,109.34**	**98,399.33**
Item No. 219	Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, jamb closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour									
	Item Not Operated									
Item No. 220	Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, jamb closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour									
	Item Not Operated									
Item No. 221	Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, jamb closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour									
	Item Not Operated									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
Item No. 222	Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, jamb closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour									
	Item Not Operated									
Item No. 223	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications and directions of the									
	Item Not Operated									
Item No. 224	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications and directions of the									
	Item Not Operated									
Item No. 225	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications and directions of the									
	Item Not Operated									
Item No. 226	Providing and laying in position reinforced cement concrete of design Mix M20 with OPC @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.05865cum and fine aggregtes @ 0.0391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain									
	Item Not Operated									
Item No. 227	Providing and laying in position reinforced cement concrete of design Mix M20 with OPC @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.05865cum and fine aggregtes @ 0.0391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain									
	Item Not Operated									
Item No. 228	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specification and directions of the Engineer in charge (First Floor)									
	RA Bill 02									
	Chajja Shuttering									
	First Floor									
	Window (W1)	18	1	2.12	0.60		22.90	Sqm		
	front side	18	1	2.12		0.075	2.86	Sqm		
	side	18	2	0.60		0.075	1.62	Sqm		
	Window (W2)	2	1	1.53	0.60		1.84	Sqm		
	front side	2	1	1.53		0.075	0.23	Sqm		
	side	1	4	0.60		0.075	0.18	Sqm		
				Total Executed Qty			**29.62**	Mtr		
				Schedule B Quantity			**16.20**	Mtr		
				Quantity Upto 125%			**20.25**	Mtr	**358.87**	**7,267.18**
				Quantity Above 125%			**9.37**	Mtr	**358.87**	**3,363.90**
Item No. 229	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specification and directions of the Engineer in charge (second Floor)									
	Measurements taken on									
	Chajja Shuttering									
	Second Floor									
	Window (W1)	18	1	2.13	0.60		23.00	Sqm		
	front side	18	1	2.13		0.075	2.88	Sqm		
	side	18	2	0.60		0.075	1.62	Sqm		
	Window (W2)	2	1	1.50	0.60		1.80	Sqm		
	front side	2	1	1.50		0.075	0.23	Sqm		
	side	1	4	0.60		0.075	0.18	Sqm		
	Chajja									
	Third Floor									
	Window (W1)	18	1	2.12	0.60		22.90	Sqm		
	front side	18	1	2.12		0.075	2.86	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	side	18	2	0.60		0.075	1.62	Sqm		
	Window (W2)	2	1	1.50	0.60		1.80	Sqm		
	front side	2	1	1.50		0.075	0.23	Sqm		
	side	1	4	0.60		0.075	0.18	Sqm		
	Existing Degree College Building - Third Floor									
	Chajja									
	Window (W1)	15	1	2.12	0.60		19.08	Sqm		
	front side	15	1	2.12		0.075	2.39	Sqm		
	side	1	30	0.60		0.075	1.35	Sqm		
				Total Executed Qty			**82.10**	Mtr		
				Schedule B Quantity			**16.20**	Mtr		
				Quantity Upto 125%			**20.25**	Mtr	**365.42**	**7,399.71**
				Quantity Above 125%			**61.85**	Mtr	**365.42**	**22,602.02**
Item No. 230	Providing and laying in position cement concrete using 25mm and down size granite coarse aggregate and fine aggregate of ready mix concrete for RCC works laid 15cm thick layers and well compacted including vibrating curing etc., including smoth finish in CM 1:3, with all lead and lift complete.									
	Item Not Operated									
Item No. 231	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications and directions of									
	Item Not Operated									
Item No. 232	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications and directions of									
	Item Not Operated									
Item No. 233	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications and directions of									
	Item Not Operated									
Item No. 234	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for flat surface such as suspended floors,roofs,landings,balconies and likes thickness above 200 mm including cost of all materials, labour complete as per specifications and directions of the Engineer in									
	Item Not Operated									
Item No. 235	Providing 12mm thick cement plastering in a single coat with cement mortar 1:3 to ceiling including rouding of corner wherever required smooth rendering, providing and removing scaffolding, including cost of materials, Labour, Curing complete as per specification and directions of the Engineer in									
	Item Not Operated									
Item No. 236	Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/ sqm of cement admixed with									
	RA Bill 03									
	Water Proofing									
	Terrace Floor	1	1	17.6	13		228.80	Sqm		
	Deduction									
	coulumn	-1	2	0.3	0.75		-0.45			
	cut-out	-1	1	9.2	0.8		-7.36			
	RA Bill - 5									
	Health Building									
	Terrace Floor									
	Slab Area	1	1	19.54	11.778		230.14	Sqm		
	Deduction									
	coulumn	-1	4	0.2	0.45		-0.36	Sqm		
	Lift Machine & Head room	-1	1	5.3	4.1		-21.73	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Lift Machine & Head room Area	1	1	6.45	4.1		26.45	Sqm		
						Total Executed Qty	429.04	Sqm	1,097.34	4,70,807.14
						Schedule B Quantity	237.27	Sqm		
Item No. 237	UPVC WINDOWS Providing and fixing of 3-track x 2 panel sliding windows made out of multi chambered UPVC (matching to RAL-9016) sections and with minimum TIO2(Titanium Dioxide)at 6PHR with TPV(Thermo plastic vulcanized) and lead free, gaskets-grey colour having isolated									
	Item Not Operated									
Item No. 238	Providing 15 mm thick cement plaster in single coat with Cement Mortar 1:6 to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specification and directions of									
	Item Not Operated									
Item No. 239	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge									
	RA Bill-5									
	Measurements taken on									
	Health building									
	Ground Floor									
	Lime Rendering to Walls									
	Therapy Centre (Male)	2	1	5.00		2.85	28.50	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	B&W/C	1	2	2.50		2.85	14.25	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Toilet Male	2	1	2.60		2.85	14.82	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/Cs	1	2	2.60		2.85	14.82	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Consultation Male	2	1	2.74		2.85	15.62	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	Staircase	1	1	3.70		2.85	10.55	Sqm		
		1	1	3.00		2.85	8.55	Sqm		
	Ambulance Parking	1	1	6.40		2.85	18.24	Sqm		
		1	1	4.10		2.85	11.69	Sqm		
	Therapy Centre (Female)	2	1	5.00		2.85	28.50	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	B&W/C	1	2	2.50		2.85	14.25	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Toilet Female	2	1	2.60		2.85	14.82	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/Cs	1	2	2.60		2.85	14.82	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Consultation Female	2	1	2.74		2.85	15.62	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	Records Room	2	1	2.50		2.85	14.25	Sqm		
		2	1	2.00		2.85	11.40	Sqm		
	Reception	1	1	2.50		2.85	7.13	Sqm		
		2	1	1.50		2.85	8.55	Sqm		
	Store And Medicine	2	1	3.30		2.85	18.81	Sqm		
		2	1	3.46		2.85	19.72	Sqm		
	Deduct, D	-3	0.5	1.20		2.1	-3.78	Sqm		
	D1	-2	0.5	0.90		2.1	-1.89	Sqm		
	D2	-9	0.5	0.75		2.1	-7.09	Sqm		
	W1	-7	0.5	1.20		1.35	-5.67	Sqm		
	V	-10	0.5	0.60		0.45	-1.35	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Passage Area	2	1	10.74		2.85	61.22	Sqm		
	Passage Area	2	1	10.74		2.85	61.22	Sqm		
	Waiting area	1	1	4.60		2.85	13.11	Sqm		
		1	1	5.10		2.85	14.54	Sqm		
		1	1	2.40		2.85	6.84	Sqm		
	Lift Front	1	1	2.45		2.85	6.98	Sqm		
	Infront of Store	1	1	3.50		2.85	9.98	Sqm		
	Ambulance Parking	1	1	3.80		2.85	10.83	Sqm		
	Deduct, D	-3	0.5	1.20		2.1	-3.78	Sqm		
	D1	-2	0.5	0.90		2.1	-1.89	Sqm		
	D2	-3	0.5	0.75		2.1	-2.36	Sqm		
	W	-1	0.5	1.80		1.2	-1.08	Sqm		
	W1	-1	0.5	1.20		1.35	-0.81	Sqm		
	Lift Door	-1	0.5	0.90		2.1	-0.95	Sqm		
	Lime Rendering to Ceiling									
	Ground Floor									
	Therapy Centre (Male)	1	1	5.00	4.4		22.00	Sqm		
	Toilet Male	1	1	2.60	4.4		11.44	Sqm		
	Consultation Male	1	1	2.74	4.4		12.06	Sqm		
	Staircase	1	1	3.00	3.9		11.70	Sqm		
	Therapy Centre (Female)	1	1	5.00	4.4		22.00	Sqm		
	Toilet Female	1	1	2.60	4.4		11.44	Sqm		
	Consultation Female	1	1	2.74	4.4		12.06	Sqm		
	Waiting area	1	1	2.40	3.6		8.64	Sqm		
	Records Room	1	1	2.50	2		5.00	Sqm		
	Reception	1	1	2.50	1.5		3.75	Sqm		
	Store And Medicine	1	1	3.30	3.46		11.42	Sqm		
	Passage Area	1	1	10.74	2.25		24.17	Sqm		
	Entrance lobby	1	1	9.40	3.5		32.90	Sqm		
	Ambulance Parking	1	1	3.30	4.1		13.53	Sqm		
					Total Executed Qty		**845.73**	Sqm	**34.91**	**29,520.77**
					Schedule B Quantity		**1098.21**	Sqm		
Item No. 240	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge (First Floor)									
	RA Bill-5									
	Measurements taken on									
	Health building									
	First Floor									
	Lime Rendering to Walls									
	Lab	2	1	3.70		2.85	21.09	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Nursing Unit	2	1	3.30		2.85	18.81	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Resident Doctor Room	2	1	3.34		2.85	19.04	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Lift	1	1	0.70		2.85	2.00	Sqm		
	Staircase	1	1	3.70		2.85	10.55	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
		1	1	4.60		2.85	13.11	Sqm		
		1	1	3.00		2.85	8.55	Sqm		
	Lobby	2	1	4.60		2.85	26.22	Sqm		
		1	1	3.30		2.85	9.41	Sqm		
	Special Ward-1	2	1	5.00		2.85	28.50	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	2.30		2.85	13.11	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Special Ward-2	2	1	5.00		2.85	28.50	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	2.30		2.85	13.11	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Special Ward-3	2	1	5.44		2.85	31.01	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	2.30		2.85	13.11	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Store Room	2	1	3.30		2.85	18.81	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	Deduct, D	-1	0.5	1.20		2.1	-1.26	Sqm		
	D1	-6	0.5	0.90		2.1	-5.67	Sqm		
	D2	-6	0.5	0.75		2.1	-4.73	Sqm		
	W1	-13	0.5	1.20		1.35	-10.53	Sqm		
	V	-8	0.5	0.60		0.45	-1.08	Sqm		
	Passage	1	1	19.34		2.85	55.12	Sqm		
		1	1	13.59		2.85	38.73	Sqm		
		2	1	2.26		2.85	12.90	Sqm		
	Deduct, D	-1	0.5	1.20		2.1	-1.26	Sqm		
	D1	-6	0.5	0.90		2.1	-5.67	Sqm		
	W1	-2	0.5	1.20		1.35	-1.62	Sqm		
	Lift Door	-1	0.5	0.90		2.1	-0.95	Sqm		
	Lime Rendering to Ceiling									
	Lab	1	1	3.70	4.4		16.28	Sqm		
	Nursing Unit	1	1	3.30	4.4		14.52	Sqm		
	Resident Doctor Room	1	1	3.34	4.4		14.70	Sqm		
	Staircase	1	1	3.00	3.9		11.70	Sqm		
	Lobby	1	1	3.30	4.6		15.18	Sqm		
	Passage	1	1	2.26	19.34		43.79	Sqm		
	Special Ward-1	1	1	5.00	4.4		22.00	Sqm		
	Special Ward-2	1	1	5.00	4.4		22.00	Sqm		
	Special Ward-3	1	1	5.44	4.4		23.94	Sqm		
	Store Room	1	1	3.30	4.4		14.52	Sqm		
					Total Executed Qty		**805.16**	Sqm	**41.45**	**33,374.37**
					Schedule B Quantity		**976.16**	Sqm		
Item No. 241	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge (Second Floor)									
	RA Bill-5									
	Measurements taken on									
	Health building									
	Second Floor									
	Lime Rendering to Walls									
	Special Ward 1	2	1	3.70		2.85	21.09	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Special Ward 2	2	1	3.30		2.85	18.81	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Special Ward 3	2	1	3.34		2.85	19.04	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Lift	1	1	0.70		2.85	2.00	Sqm		
	Staircase	1	1	3.70		2.85	10.55	Sqm		
		1	1	4.60		2.85	13.11	Sqm		
		1	1	3.00		2.85	8.55	Sqm		
	Canteen	2	1	3.30		2.85	18.81	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	Generl Ward Female	2	1	7.80		2.85	44.46	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	B & W/C	2	2	2.30		2.85	26.22	Sqm		
		2	2	1.50		2.85	17.10	Sqm		
	Generl Ward Male	2	1	7.80		2.85	44.46	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	B & W/C	2	2	2.30		2.85	26.22	Sqm		
		2	2	1.50		2.85	17.10	Sqm		
	Deduct, D	-2	1	1.20		2.1	-5.04	Sqm		
	D1	-4	1	0.90		2.1	-7.56	Sqm		
	D2	-7	1	0.75		2.1	-11.03	Sqm		
	W1	-13	1	1.20		1.35	-21.06	Sqm		
	V	-10	1	0.60		0.45	-2.70	Sqm		
	Lift Door	-1	1	0.90		2.1	-1.89	Sqm		
	Passage	2	1	19.34		2.85	110.24	Sqm		
		2	1	2.26		2.85	12.90	Sqm		
	staircase	-1	1	3.00		2.85	-8.55	Sqm		
	Deduct, D	-2	1	1.20		2.1	-5.04	Sqm		
	D1	-4	1	0.90		2.1	-7.56	Sqm		
	W1	-2	1	1.20		1.35	-3.24	Sqm		
	Lift Door	-1	1	0.90		2.1	-1.89	Sqm		
	Second Floor									
	Lime Rendering to Ceiling									
	Special Ward 1	1	1	3.70	4.4		16.28	Sqm		
	Special Ward 2	1	1	3.30	4.4		14.52	Sqm		
	Special Ward 3	1	1	3.70	4.4		16.28	Sqm		
	Staircase	1	1	3.00	4.4		13.20	Sqm		
	Canteen	1	1	3.30	4.4		14.52	Sqm		
	Generl Ward Female	1	1	7.80	4.4		34.32	Sqm		
	Generl Ward Male	1	1	7.80	4.4		34.32	Sqm		
					Total Executed Qty		**685.45**	Sqm	**48.00**	**32,898.11**
					Schedule B Quantity		**837.26**	Sqm		
Item No. 242	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge (head room)									
	RA Bill-2									
	Lime Rendering to Walls									
	Existing Degree College Building - Third Floor									
	Class Room 1	1	1	7.86		4.57	35.94	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	7.86		4.11	32.34	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Class Room 2	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.05		4.34	61.24	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 3	1	1	8.00		4.57	36.58	Sqm		
		2	1	7.05		4.34	61.24	Sqm		
		1	1	8.00		4.11	32.92	Sqm		
	Staff Room	1	1	3.90		4.57	17.83	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	3.90		4.11	16.05	Sqm		
	Class Room 4	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 5	1	1	8.02		4.57	36.67	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.02		4.11	33.00	Sqm		
	Class Room 6	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 7	1	1	9.00		4.57	41.15	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	9.00		4.11	37.03	Sqm		
		1	1	4.90		4.570	22.39	Sqm		
		2	1	0.60		4.340	5.21	Sqm		
	Deduction									
	Door (D)	7	-1	1.20		2.400	-10.08	Sqm		
	Door (D1)	1	-1	0.90		2.400	-1.08	Sqm		
	Window	30	-1	1.83		1.530	-42.00	Sqm		
	RA Bill-5									
	Measurements taken on									
	Health building									
	Terrace Floor									
	Lime Rendering to Walls									
	Head Room									
	Along Length	2	1	3.70		4.35	32.19	Sqm		
	Along Breadth	2	1	2.25		2.85	12.83	Sqm		
	Door	-1	0.5	0.75		2.1	-0.79	Sqm		
	Lime Rendering to Ceiling									
	Head Room Ceiling	1	1	2.25	3.7		8.33	Sqm		
					Total Executed Qty		**1047.52**	Sqm	**54.54**	**57,131.76**
					Schedule B Quantity		**83.43**	Sqm		
Item No. 243	Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1 Cost of Haulage Excluding Loading and Unloading									
	Item Not Operated									
Item No. 244	Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/									
	Item Not Operated									
Item No. 245	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including primary coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foreign matter including preparing surface even and sand paper smooth,									
	Item Not Operated									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
Item No. 246	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including primary coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foreign matter including preparing surface even and sand paper smooth,									
	Item Not Operated									
Item No. 247	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including primary coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foreign matter including preparing surface even and sand paper smooth,									
	Item Not Operated									
Item No. 248	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including primary coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foreign matter including preparing surface even and sand paper smooth,									
	Item Not Operated									
Item No. 249	Providing and finishing External walls in two coats over one coat of 100% acrylic silicon glaze primer with antifungal paint for coat of approved brand and shade to give an even shade after thouroughly brooming the surface to remove all dirt and loose powdered materials, free from mortar drops and									
	RA BILL 3									
	Measurements taken on									
	Existing Building -1									
	Ground Floor									
	Corridor	2	1	67.00		3.50	469.00	Sqm		
		1	1	1.85		3.50	6.48	Sqm		
	Column Offset	17	2	0.23		3.50	27.37	Sqm		
	NSS Block (Right side of Existing Building-1)									
	Front side	1	1	5.00		3.50	17.50	Sqm		
	Deductions									
	D	-8	1	1.50		2.50	-30.00	Sqm		
	W	-14	1	1.75		1.50	-36.75	Sqm		
	Openings (Window & Door MS Grill)									
	W1	-1	1	3.50		1.53	-5.36	Sqm		
	Add jambs	1	2	5.03	0.115		1.16	Sqm		
	W2	-1	1	3.38		1.53	-5.17	Sqm		
	Add jambs	1	2	4.91	0.115		1.13	Sqm		
	W3	-1	1	3.50		1.53	-5.36	Sqm		
	Add jambs	1	2	5.03	0.115		1.16	Sqm		
	D1	-1	1	3.89		2.50	-9.73	Sqm		
	Add jambs	1	2	6.39	0.115		1.47	Sqm		
	W4	-1	1	3.47		1.53	-5.31	Sqm		
	Add jambs	1	2	5.00	0.115		1.15	Sqm		
	W5	-1	1	3.39		1.53	-5.19	Sqm		
	Add jambs	1	2	4.92	0.115		1.13	Sqm		
	W6	-1	1	3.52		1.53	-5.39	Sqm		
	Add jambs	1	2	5.05	0.115		1.16	Sqm		
	W7	-1	1	3.48		1.53	-5.32	Sqm		
	Add jambs	1	2	5.01	0.115		1.15	Sqm		
	D2	-1	1	3.15		2.50	-7.88	Sqm		
	Add jambs	1	2	5.65	0.115		1.30	Sqm		
	W8	-1	1	2.83		1.53	-4.33	Sqm		
	Add jambs	1	2	4.36	0.115		1.00	Sqm		
	W9	-1	1	1.07		1.53	-1.64	Sqm		
	Add jambs	1	2	2.60	0.115		0.60	Sqm		
	W10	-1	1	2.39		1.53	-3.66	Sqm		
	Add jambs	1	2	3.92	0.115		0.90	Sqm		
	W11	-1	1	3.38		1.53	-5.17	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Add jambs	1	2	4.91	0.115		1.13	Sqm		
	W12	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	D3	-1	1	3.85		2.50	-9.63	Sqm		
	Add jambs	1	2	6.35	0.115		1.46	Sqm		
	W13	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W13	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.88	0.115		1.12	Sqm		
	Stair Case Area									
	G.Floor to F.Floor	2	1	7.20		3.50	50.40	Sqm		
		1	1	3.15		3.50	11.03	Sqm		
	Deduct Window	-1	0.5	1.80		1.50	-1.35	Sqm		
	Backside	1	1	67		3.65	244.55	Sqm		
	sides	1	1	9.19		3.65	33.54	Sqm		
	Deduct Openings									
	Window W1	-1	17	1.75		1.50	-44.63	Sqm		
	Chajja Painting									
	Window W1									
	Top	1	17	2.05	0.600		20.91			
	Bottom	1	17	2.05	0.600		20.91			
	Side	1	17	3.25		0.10	5.53			
	Existing Building -2									
	Corridor	2	1	66.26		3.50	463.82	Sqm		
		1	1	1.85		3.50	6.48	Sqm		
	Column Offset	15	2	0.23		3.50	24.15	Sqm		
	Deductions									
	D	-10	1	1.50		2.50	-37.50	Sqm		
	W	-15	1	1.75		1.50	-39.38	Sqm		
	Openings (Window & Door MS Grill)									
	W1	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W2	-1	1	3.15		1.53	-4.82	Sqm		
	Add jambs	1	2	4.68	0.115		1.08	Sqm		
	W3	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W4	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W5	-1	1	3.13		1.53	-4.79	Sqm		
	Add jambs	1	2	3.40	0.115		0.78	Sqm		
	W6	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W7	-1	1	3.03		2.40	-7.27	Sqm		
	Add jambs	1	2	5.43	0.115		1.25	Sqm		
	W8	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W9	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W10	-1	1	3.37		1.53	-5.16	Sqm		
	Add jambs	1	2	4.90	0.115		1.13	Sqm		
	W11	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W12	-1	1	3.80		1.53	-5.81	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Add jambs	1	2	5.33	0.115		1.23	Sqm		
	W13	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W14	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W15	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W16	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W16	-1	1	1.10		1.45	-1.60	Sqm		
	Add jambs	1	2	2.55	0.115		0.59	Sqm		
	Stair Case Area									
	G.Floor to F.Floor	2	1	7.20		3.50	50.40	Sqm		
		1	1	3.00		3.50	10.50	Sqm		
	Deduct Window	-1	0.5	2.00		1.80	-1.80	Sqm		
	Back side	1	1	66.26		3.65	241.85	Sqm		
	side	1	1	9.19		3.65	33.54	Sqm		
	Deduct Openings									
	Window W1	-1	18	1.75		1.50	-47.25	Sqm		
	Grill	-1	1	1.50		1.50	-2.25	Sqm		
	Chajja Painting									
	Window W1									
	Top	1	18	2.05	0.600		22.14			
	Bottom	1	18	2.05	0.600		22.14			
	Side	1	18	3.25		0.10	5.85			
	Existing Building -3 Toilet Blocks									
	Back side	1	1	9		3.65	32.85	Sqm		
	Sides	1	2	8.66		3.65	63.22	Sqm		
				Total Executed Qty			**1500.35**	Sqm		
				Schedule B Quantity			**753.18**	Sqm		
				Quantity Upto 125%			**941.48**	Sqm	**196.34**	**1,84,852.97**
				Quantity Above 125%			**558.87**	Sqm	**196.34**	**1,09,730.95**

Item No. 250 Providing and finishing External walls in two coats over one coat of 100% acrylic silicon glaze primer with antifungal paint for coat of approved brand and shade to give an even shade after thouroughly brooming the surface to remove all dirt and loose powdered materials, free from mortar drops and

	RA BILL 3									
	Measurements taken on									
	First Floor									
	Existing Building -1									
	Corridor	2	1	62.00		3.50	434.00	Sqm		
		1	1	1.85		3.50	6.48	Sqm		
	Column Offset	15	2	0.23		3.50	24.15	Sqm		
	Deductions									
	D	-8	1	1.50		2.50	-30.00	Sqm		
	W	-14	1	1.75		1.50	-36.75	Sqm		
	Openings (Window & Door MS Grill)									
	W1	-1	1	3.35		1.53	-5.13	Sqm		
	Add jambs	1	2	4.88	0.115		1.12	Sqm		
	W2	-1	1	3.46		1.53	-5.29	Sqm		
	Add jambs	1	2	4.99	0.115		1.15	Sqm		
	W3	-1	1	3.45		1.53	-5.28	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Add jambs	1	2	4.98	0.115		1.15	Sqm		
	W4	-1	1	3.45		1.53	-5.28	Sqm		
	Add jambs	1	2	4.98	0.115		1.15	Sqm		
	W5	-1	1	3.35		1.53	-5.13	Sqm		
	Add jambs	1	2	4.88	0.115		1.12	Sqm		
	W6	-1	1	3.47		1.53	-5.31	Sqm		
	Add jambs	1	2	5.00	0.115		1.15	Sqm		
	W7	-1	1	3.47		1.53	-5.31	Sqm		
	Add jambs	1	2	5.00	0.115		1.15	Sqm		
	W8	-1	1	2.74		1.53	-4.19	Sqm		
	Add jambs	1	2	4.27	0.115		0.98	Sqm		
	W9	-1	1	2.77		1.53	-4.24	Sqm		
	Add jambs	1	2	4.30	0.115		0.99	Sqm		
	W10	-1	1	1.07		1.53	-1.64	Sqm		
	Add jambs	1	2	2.60	0.115		0.60	Sqm		
	W11	-1	1	3.38		1.53	-5.17	Sqm		
	Add jambs	1	2	4.91	0.115		1.13	Sqm		
	W12	-1	1	3.42		1.53	-5.23	Sqm		
	Add jambs	1	2	4.95	0.115		1.14	Sqm		
	W13	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W14	-1	1	3.36		1.53	-5.14	Sqm		
	Add jambs	1	2	4.89	0.115		1.12	Sqm		
	W15	-1	1	3.32		1.53	-5.08	Sqm		
	Add jambs	1	2	4.85	0.115		1.12	Sqm		
	W16	-1	1	3.37		1.53	-5.16	Sqm		
	Add jambs	1	2	4.90	0.115		1.13	Sqm		
	Stair Case Area									
	F.Floor to S.Floor	2	1	7.20		3.50	50.40	Sqm		
		1	1	3.15		3.50	11.03	Sqm		
	Deduct Window	-1	0.5	1.80		1.50	-1.35	Sqm		
	Backside	1	1	67		3.65	244.55	Sqm		
	sides	1	1	9.19		3.65	33.54	Sqm		
	Deduct Openings (Window)									
	W1	-1	17	1.75		1.50	-44.63	Sqm		
	Grill	-1	1	1.5		1.50	-2.25	Sqm		
	Chajja Painting									
	Window W1									
	Top	1	17	2.05	0.600		20.91			
	Bottom	1	17	2.05	0.600		20.91			
	Side	1	17	3.25		0.10	5.53			
	Existing Building -2									
	Corridor	2	1	66.26		3.50	463.82	Sqm		
		1	1	1.85		3.50	6.48	Sqm		
	Column Offset	15	2	0.23		3.50	24.15	Sqm		
	Deductions									
	D	-10	1	1.50		2.50	-37.50	Sqm		
	W	-15	1	1.75		1.50	-39.38	Sqm		
	Openings (Window & Door MS Grill)									
	W1	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	W2	-1	1	3.15		1.53	-4.82	Sqm		
	Add jambs	1	2	4.68	0.115		1.08	Sqm		
	W3	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W4	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W5	-1	1	3.13		1.53	-4.79	Sqm		
	Add jambs	1	2	3.40	0.115		0.78	Sqm		
	W6	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W7	-1	1	3.03		1.53	-4.64	Sqm		
	Add jambs	1	2	4.56	0.115		1.05	Sqm		
	W8	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W9	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W10	-1	1	3.37		1.53	-5.16	Sqm		
	Add jambs	1	2	4.90	0.115		1.13	Sqm		
	W11	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W12	-1	1	3.80		1.53	-5.81	Sqm		
	Add jambs	1	2	5.33	0.115		1.23	Sqm		
	W13	-1	1	3.40		2.50	-8.50	Sqm		
	Add jambs	1	2	5.90	0.115		1.36	Sqm		
	W14	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W15	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W16	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W17	-1	1	1.10		1.45	-1.60	Sqm		
	Add jambs	1	2	2.55	0.115		0.59	Sqm		
	Stair Case Area									
	F.Floor to S.Floor	2	1	7.20		3.50	50.40	Sqm		
		1	1	3.00		3.50	10.50	Sqm		
	Deduct Window	-1	0.5	2.00		1.80	-1.80	Sqm		
	Back side	1	1	66.26		3.65	241.85	Sqm		
	side	1	1	9.19		3.65	33.54	Sqm		
	Deduct Openings (Window)									
		-1	18	1.75		1.50	-47.25	Sqm		
	Grill	-1	1	1.5		1.50	-2.25	Sqm		
	Chajja Painting									
	Window W1									
	Top	1	18	2.05	0.600		22.14			
	Bottom	1	18	2.05	0.600		22.14			
	Side	1	18	3.25		0.10	5.85			
	Existing Building -3 Toilet Blocks									
	Back side	1	1	9		3.65	32.85	Sqm		
	Sides	1	2	8.66		3.65	63.22	Sqm		
	Deduct Openings									
	Windows	-1	1	1.8		1.20	-2.16	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
						Total Executed Qty	1454.27	Sqm	200.71	2,91,882.18
						Schedule B Quantity	1125.82	Sqm		
Item No. 251	Providing and finishing External walls in two coats over one coat of 100% acrylic silicon glaze primer with antifungal paint for coat of approved brand and shade to give an even shade after thouroughly brooming the surface to remove all dirt and loose powdered materials, free from mortar drops and									
	RA BILL 3									
	Measurements taken on									
	Second Floor									
	Existing Building -1									
	Corridor	2	1	65.80		3.50	460.60	Sqm		
		1	1	1.85		3.50	6.48	Sqm		
	Column Offset	17	2	0.23		3.50	27.37	Sqm		
	Deductions									
	D	-8	1	1.50		2.50	-30.00	Sqm		
	W	-14	1	1.75		1.50	-36.75	Sqm		
	Openings (Window & Door MS Grill)									
	W1	-1	1	3.48		1.53	-5.32	Sqm		
	Add jambs	1	2	5.01	0.115		1.15	Sqm		
	W2	-1	1	3.34		1.53	-5.11	Sqm		
	Add jambs	1	2	4.87	0.115		1.12	Sqm		
	W3	-1	1	3.45		1.53	-5.28	Sqm		
	Add jambs	1	2	4.98	0.115		1.15	Sqm		
	W4	-1	1	3.45		1.53	-5.28	Sqm		
	Add jambs	1	2	4.98	0.115		1.15	Sqm		
	W5	-1	1	3.45		1.53	-5.28	Sqm		
	Add jambs	1	2	4.98	0.115		1.15	Sqm		
	W6	-1	1	3.35		1.53	-5.13	Sqm		
	Add jambs	1	2	4.88	0.115		1.12	Sqm		
	W7	-1	1	3.46		1.53	-5.29	Sqm		
	Add jambs	1	2	4.99	0.115		1.15	Sqm		
	W8	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W9	-1	1	3.16		1.53	-4.83	Sqm		
	Add jambs	1	2	4.69	0.115		1.08	Sqm		
	W10	-1	1	1.75		1.53	-2.68	Sqm		
	Add jambs	1	2	3.28	0.115		0.75	Sqm		
	W11	-1	1	0.86		1.53	-1.32	Sqm		
	Add jambs	1	2	2.39	0.115		0.55	Sqm		
	W12	-1	1	3.36		1.37	-4.60	Sqm		
	Add jambs	1	2	4.73	0.115		1.09	Sqm		
	W13	-1	1	3.43		1.37	-4.70	Sqm		
	Add jambs	1	2	4.80	0.115		1.10	Sqm		
	W14	-1	1	3.38		1.37	-4.63	Sqm		
	Add jambs	1	2	4.75	0.115		1.09	Sqm		
	W15	-1	1	3.40		1.37	-4.66	Sqm		
	Add jambs	1	2	4.77	0.115		1.10	Sqm		
	W16	-1	1	3.37		1.37	-4.62	Sqm		
	Add jambs	1	2	4.74	0.115		1.09	Sqm		
	W17	-1	1	3.38		1.37	-4.63	Sqm		
	Add jambs	1	2	4.75	0.115		1.09	Sqm		
	Stair Case Area									
	S.Floor to T.Floor	2	1	7.20		3.50	50.40	Sqm		
		1	1	3.15		3.50	11.03	Sqm		
	Deduct Window	-1	0.5	1.80		1.50	-1.35	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Backside	1	1	67		3.65	244.55	Sqm		
	sides	1	1	9.19		3.65	33.54	Sqm		
	Deduct Openings									
	Window W1	-1	17	1.75		1.50	-44.63	Sqm		
	Grill	-1	1	1.50		1.50	-2.25	Sqm		
	Chajja Painting									
	Window W1									
	Top	1	17	2.05	0.600		20.91			
	Bottom	1	17	2.05	0.600		20.91			
	Side	1	17	3.25		0.10	5.53			
	Existing Building -2							Sqm		
	Corridor	2	1	66.26		3.50	463.82	Sqm		
		1	1	1.85		3.50	6.48	Sqm		
	Column Offset	15	2	0.23		3.50	24.15	Sqm		
	Deductions									
	D	-10	1	1.50		2.50	-37.50	Sqm		
	W	-15	1	1.75		1.50	-39.38	Sqm		
	Openings (Window & Door MS Grill)									
	W1	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W2	-1	1	3.15		1.53	-4.82	Sqm		
	Add jambs	1	2	4.68	0.115		1.08	Sqm		
	W3	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W4	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W5	-1	1	3.13		1.53	-4.79	Sqm		
	Add jambs	1	2	3.40	0.115		0.78	Sqm		
	W6	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W7	-1	1	3.03		1.53	-4.64	Sqm		
	Add jambs	1	2	4.56	0.115		1.05	Sqm		
	W8	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W9	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W10	-1	1	3.37		1.53	-5.16	Sqm		
	Add jambs	1	2	4.90	0.115		1.13	Sqm		
	W11	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W12	-1	1	3.80		1.53	-5.81	Sqm		
	Add jambs	1	2	5.33	0.115		1.23	Sqm		
	W13	-1	1	3.40		2.50	-8.50	Sqm		
	Add jambs	1	2	5.90	0.115		1.36	Sqm		
	W14	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W15	-1	1	3.30		1.53	-5.05	Sqm		
	Add jambs	1	2	4.83	0.115		1.11	Sqm		
	W16	-1	1	3.40		1.53	-5.20	Sqm		
	Add jambs	1	2	4.93	0.115		1.13	Sqm		
	W17	-1	1	1.10		1.45	-1.60	Sqm		
	Add jambs	1	2	2.55	0.115		0.59	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Stair Case Area									
	F.Floor to S.Floor	2	1	7.20		3.50	50.40	Sqm		
		1	1	3.00		3.50	10.50	Sqm		
	Deduct Window	-1	0.5	2.00		1.80	-1.80	Sqm		
	Back side	1	1	66.26		3.65	241.85	Sqm		
	side	1	1	9.19		3.65	33.54	Sqm		
	Deduct Openings									
	Window W1	-1	18	1.75		1.50	-47.25	Sqm		
	Grill	-1	1	1.50		1.50	-2.25	Sqm		
	Chajja Painting									
	Window W1									
	Top	1	18	2.05	0.600		22.14			
	Bottom	1	18	2.05	0.600		22.14			
	Side	1	17	3.25		0.10	5.53			
	Existing Building -3 Toilet Blocks									
	Back side	1	1	9		3.65	32.85	Sqm		
	Sides	1	2	8.66		3.65	63.22	Sqm		
	Deduct Openings									
	Windows	-1	1	1.8		1.20	-2.16	Sqm		
					Total Executed Qty		**1483.71**	Sqm		
					Schedule B Quantity		**986.36**	Sqm		
					Quantity Upto 125%		**1232.95**	Sqm	**205.07**	**2,52,841.55**
					Quantity Above 125%		**250.76**	Sqm	**205.07**	**51,424.25**
Item No. 252	Providing and finishing External walls in two coats over one coat of 100% acrylic silicon glaze primer with antifungal paint for coat of approved brand and shade to give an even shade after thouroughly brooming the surface to remove all dirt and loose powdered materials, free from mortar drops and									
	RA BILL 3									
	Measurements taken on									
	Existing Building -2									
	Head Room									
	NSS Block (Right side of Existing Building-I)									
		1	2	7.66		2.45	37.53	Sqm		
		1	1	3.46		2.45	8.48	Sqm		
	Existing Building -2									
	Head Room									
		1	2	7.66		2.45	37.53	Sqm		
		1	1	3.46		2.45	8.48	Sqm		
	Deduct Openings									
	Door	-1	0.5	1.75		2.10	-1.84	Sqm		
	Parapet Wall	1	2	67.46		1.23	165.95	Sqm		
		2	1	9.19		1.23	22.61	Sqm		
	Existing Building -3 Toilet Blocks									
	Head Room									
	Front and Back side	1	2	3.46		2.65	18.34	Sqm		
	Sides	1	2	8.66		2.65	45.90	Sqm		
	Deduct Openings									
	Windows	-1	1	1.8		1.20	-2.16	Sqm		
					Total Executed Qty		**340.82**	Sqm		
					Schedule B Quantity		**129.69**	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
				Quantity Upto 125%			162.11	Sqm	209.43	33,951.80
				Quantity Above 125%			178.71	Sqm	209.43	37,427.25
Item No. 253	Providing white washing to new wall surface in two coats with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications and directions of the Engineer in charge									
	Item Not Operated									
Item No. 254	Providing white washing to new wall surface in two coats with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications and directions of the Engineer in charge (First Floor)									
	Item Not Operated									
Item No. 255	Providing white washing to new wall surface in two coats with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications and directions of the Engineer in charge (Second Floor)									
	Item Not Operated									
Item No. 256	Providing white washing to new wall surface in two coats with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications and directions of the Engineer in charge (Head room)									
	Item Not Operated									
Item No. 257	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labhour, transport charges, HOM of equipments and testing complete									
	Item Not Operated									
Item No. 258	Providing and fixing in position fully panelled Honne wood shutters for door,styles and rails of 30mm.thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials,labhour, HOM of machineries complete as per									
	Item Not Operated									
Item No. 259	Providing and fixing 65mm X 125mm GRP Door frame fabricated using E-Glass Chopped Strand Mat (CSM) U.V - sablized Isopathlic Gelcoat and Isopthalic resin. The thickness of the GRP Skin shall not be less than 2.0mm. The door frame consists of four segments, which are provided with plug-in-socket									
	Item Not Operated									
Item No. 260	Providing and fixing factory made single leaft rigid GRP Sandwich composite door shutter of 32mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopathic Gelcoat and on layer of 45 gsm E-class Chopped strand Mat (CSM), impregnated with orthopthalic									
	Item Not Operated									
Item No. 261	Providing and fixing factory made single leaft rigid GRP Sandwich composite door shutter of 32mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopathic Gelcoat and on layer of 45 gsm E-class Chopped strand Mat (CSM), impregnated with orthopthalic									
	Item Not Operated									
Item No. 262	Providing and fixing factory made single leaft rigid GRP Sandwich composite door shutter of 32mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopathic Gelcoat and on layer of 45 gsm E-class Chopped strand Mat (CSM), impregnated with orthopthalic									
	Item Not Operated									
Item No. 263	Providing & fiixing in position collapsable steel shutters with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonals 20mmx5mm size, with top and bottom rails of T iron sections of 40x40x6mm with 38mm dia steel pulleys complete with bolt and nuts,									
	Item Not Operated									
Item No. 264	Providing and fixing Vitrified glazed tiles of approved make,quality and colour of size 600X600x 10 mm thick fixed on bed of 12mm thk CM for flooring skirting and jointed with neat cement slurry mixed with pigment to match shade of tiles inclding providing spacers at required interval and									
	Item Not Operated									
Item No. 265	Providing and fixing Vitrified glazed tiles of approved make,quality and colour of size 600X600x 10 mm thick fixed on bed of 12mm thk CM for flooring skirting and jointed with neat cement slurry mixed with pigment to match shade of tiles inclding providing spacers at required interval and									
	Item Not Operated									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
Item No. 266	Providing and fixing Vitrified glazed tiles of approved make,quality and colour of size 600X600x 10 mm thick fixed on bed of 12mm thk CM for flooring skirting and jointed with neat cement slurry mixed with pigment to match shade of tiles incldng providing spacers at required interval and									
	Item Not Operated									
Item No. 267	Providing Ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix flush pointing with white cement using colour pigment, including cost of materials, labour, curing. complete as per specification and directions of									
	Item Not Operated									
Item No. 268	Providing Ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix flush pointing with white cement using colour pigment, including cost of materials, labour, curing. complete as per specification and directions of									
	Item Not Operated									
Item No. 269	Providing Ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix flush pointing with white cement using colour pigment, including cost of materials, labour, curing. complete as per specification and directions of									
	Item Not Operated									
Item No. 270	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of									
	Item Not Operated									
Item No. 271	Providing and laying flooring using prepolished, gang saw/water cut 19mm thick granite laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of									
	Item Not Operated									
Item No. 272	Providing and laying flooring using prepolished, gang saw/water cut 19mm thick granite laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of									
	Item Not Operated									
Item No. 273	Providing and laying flooring using prepolished, gang saw/water cut 19mm thick granite laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of									
	Item Not Operated									
Item No. 274	Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter and scoured with wire brushes, fine steel wool, sand papers including cost of all materials , labour, complete as per									
	Item Not Operated									
Item No. 275	Providing and fixing on wall surface 2.5kg/sq.cm H.D.P.E rain down water pipes of approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wallplugs, screws, including cost of all materials, labour, curing, complete as per specifications and directions of									
	Item Not Operated									
Item No. 276	Providing, fabricating, assembling and fixing in position aluminium partitions using sections in combination of plain, single grove and double grove as per requirements for the frames of overall size 101.6mm x 44.45mm, 3.18mm.thick having section weight, plain sections 2.40kg/m single grove									
	Item Not Operated									
Item No. 277	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S.									
	Item Not Operated									
Item No. 278	Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P.brass pillar taps with C.I./ M.S brackets, 32mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required,									
	Item Not Operated									
Item No. 279	Providing and fixing white vitreous china clay, flat back, lipped front urinal basin 430x260x350mm with 5 litres PVC automatic flushing cistern, C.I/M.S brackets, standard flush pipe and C.P.brass spreaders with brass unions and G.I.clamps complete painting of fittings and brackets, cutting and									
	Item Not Operated									

Scanned by TapScanner